

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0002640

### Applicant Information

Applicant FRN	0002735751	Applicant Address	1401 Presque Isle Ave.
Applicant Name	Board of Trustees, Northern Michigan University	Applicant City	Marquette
Applicant Email	plakenen@nmu.edu	Applicant State	MI
Applicant Phone	9062272909	Applicant ZIP Code	49855

### Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name	Sam Hariton	Contact Address	4031 University Dr., 2nd Floor
Contact Email	sc.external.rfi.nmu@widelity.com	Contact City	Fairfax
Contact Phone	703-239-3299	Contact State	VA
		Contact ZIP Code	22030

\*Indicate which deadline you are meeting with this filing.

2024-07-08

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Yes, my company has conducted work on the removal of covered equipment since submittal of the last form. NMU has removed Huawei equipment from 22 sites and continues to swap covered customer premise equipment (CPE) devices ahead of its RAN replacements. Yes, my company has conducted work on the disposal of covered equipment since the submittal of the last form. NMU has completed and received certification for its disposal work on 20 sites. As additional equipment is removed from service, it is stored in a secure facility until scheduled disposal takes place. Yes, my company has conducted work on the replacement of covered equipment and services since the submittal of the last form. NMU has completed the installation of equipment at 22 sites and continues to replace covered CPE devices on a regular basis. Additionally, the University continues its work with multiple tower replacement project in preparation for the replacement of covered equipment.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Yes, we are finding that equipment and services are commercially available.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

The lack of full SCRP funding has introduced new concerns about equipment and services price increases for sites not yet scheduled for replacement. Vendors have also indicated that if NMU must pause its construction activities due to the lack of full funding, they will be required to disband personnel now assigned to this project, requiring the remobilization of engineering, planning, and construction teams should the replacement project then resume at a later date. In addition to increasing the overall project cost, this unanticipated replacement pause will make it difficult, if not impossible for NMU to provide uninterrupted service to its existing customers, which could lead to approximately 2,000 customers losing broadband access across Michigan's Upper Peninsula.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

36

\*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

45

\*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

27

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

Timeline Deviation: The lack of full program funding will prevent us from meeting our project timeline as we will not have the resources to purchase equipment and schedule removal, replacement, and disposal services at all of our sites. The partial funding requires us to prioritize sites for removal and replacement, and essentially place many sites on hold until full funding is approved. This will lead to delays in the timeline and potentially higher costs due to inflation once we resume activities on those sites. If we do not receive full funding and NMU is required to remove covered equipment without replacing it, approximately 2,000 customers at over 30 rural sites would lose broadband access. While NMU has found equipment and services to be generally available, construction schedules continue to be impacted by unexpected tower modifications and delays caused by 3rd party reviews necessary for construction services at sites not owned by NMU. NMU has also experienced delays performing CPE swaps required by its transition from FDD to TDD due to device firmware issues. These equipment changes are required before selected tower site hardware changes can be made, adding to the time required for completing this project. NMU recently received approval for an extension request of 6 months. However, due to the issues noted above, additional extensions will likely be required in order to complete the project as proposed.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier Signature	Gavin Leach	Certifier Phone	906-227-2200
Certifier Name	Gavin Leach	Certifier Email	gleach@nmu.edu
Certifier Title	V.P. for Finance & Administratic		
Date Signed	2024-06-16		