

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0002801

Applicant Information

Applicant FRN 0031651359

Applicant Address 61 Inverness Drive East, Ste. 250

Applicant Name Skybeam, LLC

Applicant City Englewood

Applicant Email jginther@risebroadband.com

Applicant State CO

Applicant Phone 7205494639

Applicant ZIP Code 80112

Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Markie Gordon

Contact Address 2429 NW 51st St.

Contact Email mgordon@consultant.risebroa

Contact City Oklahoma City

Contact Phone 4155057535

Contact State OK

Contact ZIP Code 73112

*Indicate which deadline you are meeting with this filing.

2024-07-08

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Due to lack of funding, Skybeam cannot purchase all necessary approved equipment nor can Skybeam fund the labor required to construct all the towers in this application.

Skybeam has invested considerable time in additional engineering and planning to determine where the reduced program budget could be used for procurement and construction to meet rip and destroy requirements if additional funds are not secured.

Without adequate funding, Skybeam's ability to provide comparable service to customers will be impaired. Skybeam will look at a range of options from deploying products without comparable features to decommissioning towers in lieu of a fully funded program. These options may have a negative customer impact and may result in downgraded services or a reduced service footprint in already underserved areas.

Skybeam has requested a deadline extension for this application to allow for more time to wait for additional funding, complete as many sites as we can with current funding, and remain in compliance with the program goals and timelines.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

We are not currently experiencing and delays due to supply chain or labor shortages, but as we have had to spend a significant amount of time with additional engineering and planning, we have created a gap in the continuous flow of construction, putting at risk our contractor relationships by not having a continuous flow of work.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

The lack of additional funding has become a significant challenge to the timeline. Rise has requested its 1st deadline extension. and plans to request timeline extensions until additional funding is allocated.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

13

*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

21

*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

0

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

Due to lack of funding, and the need to re-engineer to decide how to best use the allocated funds, we have only completed a percentage of sites in this application, however we are working diligently to complete additional towers in this application.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier Signature	Ronald Gray	Certifier Phone	9706248917
Certifier Name	Ronald Gray	Certifier Email	rgray@risebroadband.com
Certifier Title	Chief Operating Officer		
Date Signed	2024-07-09		