

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0003218

### Applicant Information

Applicant FRN 0003758877

Applicant Address PO Box 67

Applicant Name Santel Communications Coop Applicant City Woonsocket

Applicant Email info@santel.coop

Applicant State SD

Applicant Phone 6057964411

Applicant ZIP Code 57385

### Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Ryan Thompson

Contact Address 308 South Dumont Avenue

Contact Email rthompson@santel.coop

Contact City Woonsocket

Contact Phone 6057968143

Contact State SD

Contact ZIP Code 57385

\*Indicate which deadline you are meeting with this filing.

2025-04-03

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Santel Communications Cooperative, Inc. (Santel) continues progressing forward with its Fiber to the Premises (FTTP) network upgrade to replace its existing Huawei Fixed Wireless Access (FWA) network. Santel has completed the FTTP Outside Plant (OSP) construction activities in its Mitchell West and Mitchell East exchanges and completed the FWA decommissioning efforts at its Poet and Mitchell – Hamar sites and has completed its efforts converting its Mitchell-Area JetNet customer cutovers. Santel completed its efforts on FTTP OSP construction and has completed its efforts converting its Huron-area JetNet customer cutovers. The Huron-Area JetNet customer cutovers and CPE decommissioning had been stalled the winter of 2022-2023, due to the quantity of snow that has been received in eastern South Dakota. In the Huron area, Santel worked with a neighboring ILEC to offer service to the existing JetNet subscribers, either through its new FTTP network or the adjoining FTTP network of the neighboring ILEC. A portion of the Huron-Area JetNet subscribers were transitioned to the neighboring ILEC, who experienced delays in receiving their necessary Central Office electronics. As subscribers were cutover to the FTTP networks, Santel decommissioned its covered Huawei FWA customer premises equipment (CPE) and secured the covered CPE devices within its secured facility. Santel completed the FWA decommissioning efforts at its Mitchell – West and Huron sites, as well as its Core Network. With the completion of its decommissioning and removal efforts, Santel has removed all covered Huawei equipment from their network and has completed final verification of all of the covered Huawei equipment. Santel's covered equipment was picked up from their facility and transported to the certified ITAR recycler. Santel's selected ITAR recycler finalized the receiving, inventorying, processing procedures, and ITAR compliant destruction/recycling of its covered Huawei equipment. With its construction, removal, and disposal efforts completed, Santel is diligently working to finalize its workorder and invoice review and closeout processes. Early on in the process, Santel ordered its fiber optic cabling and FTTP electronics but has also encountered shipment delays on both its fiber optic cabling, as well as portions of its FTTP electronics. Santel diligently continues its efforts, while remaining committed to completing its SCRP program activities within their extended deadline.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Early on in the process, Santel ordered its fiber optic cabling and FTTP electronics but has also encountered shipment delays on both its fiber optic cabling, as well as portions of its FTTP electronics. Fortunately, Santel has been able to finalize its equipment and material orders, however, the lead-times have been exponentially longer than originally quoted and projected. As previously indicated, the Huron-Area existing JetNet subscribers will be transitioned to Santel's new FTTP network or the new FTTP network of its neighboring ILEC. Santel's neighboring ILEC experienced delays in receiving their necessary Central Office electronics, which delayed the transition of a portion of the existing Huron-Area JetNet subscribers.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

Santel diligently continues its efforts to transition to its FTTP network upgrade and is in the process of complying with all requirements of the Supply Chain Proceeding. With its construction, removal, and disposal efforts completed, Santel is diligently working to finalize its workorder and invoice review and closeout processes. Santel is submitting a timeline revision to accompany its April 2025, 90-day status update filing.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

☒ Yes ☐ No

\*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipients application request for funding.

☒ Yes ☐ No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

\*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

☒ Yes ☐ No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

\*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

☒ Yes ☐ No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

☒ Yes ☐ No

\*The filer has indicated no to a question in this section, please provide additional information.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:



(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier  
Signature

Ryan Thompson

Certifier Phone 6057968143

Certifier Name Ryan Thompson

Certifier Email rthompson@santel.coop

Certifier Title General Manager

Date Signed 2025-04-01