

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001340

Applicant Information

Applicant FRN	0003737699	Applicant Address	P.O. Box 456
Applicant Name	Bristol Bay Cellular Partnersh	Applicant City	King Salmon
Applicant Email	tanyam@bristolbay.com	Applicant State	AK
Applicant Phone	9072466399	Applicant ZIP Code	99613

Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name	Tanya Moorcroft	Contact Address	P.O. Box 456
Contact Email	tanyam@bristolbay.com	Contact City	King Salmon
Contact Phone	9072466399	Contact State	AK
		Contact ZIP Code	99613

*Indicate which deadline you are meeting with this filing.

2023-01-11

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Our primary challenges are to secure short term construction loan to pay for SCRP project materials and construction forces, payment for invoices are due 30 days from receipt and time to receive reimbursement from SCRP program are not guaranteed to be issued in time to pay vendors per our agreements.

Secondary challenges were to re-quote materials and complete additional review processes, extra planning and engineering was required for material selection to ensure material deliveries that would accommodate required completion schedules in spring of year 2023.

We will begin to issue purchase orders today and hope to have all purchase orders issued this month.

Our most extraordinary challenge is completing 100% a project with the promise of being reimbursed for 39% of the cost. We delayed start of project in hopes that additional funding would be approved. Due to restrictions on what funding can pay for this project, we are now pursuing long term financing to replace short term construction loan.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

With additional costs for contracted engineering we have found and selected commercially available equipment in market place that can meet both our design and required delivery schedules.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

We have borrowed vendor equipment "on temporary loan" to build a single sector cell site in our onsite lab so we can immediately begin testing new equipment and then build staff training program while waiting for materials to deliver and the start of our typical construction season in spring. Note our objective is to ensure our submitted schedules and compliance can be achieved.

Also note that arctic/sub arctic construction on steel towers is avoided when possible and poses a higher degree of risk of injury or death to personnel due to colder temperatures and constant icing conditions. Additionally winter construction in this region is at much higher cost due to slowed production in freezing temperatures. Our test lab will provide every advantage "in process" of planning to make sure project is built as efficiently as possible.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier Signature	Earl Hubb	Certifier Phone	907.246.6399
Certifier Name	Earl Hubb	Certifier Email	ehubb@bristolbay.com
Certifier Title	GM/CEO		
Date Signed	2023-01-11		