SCRPStatus Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001176

Applicant Information

Applicant FRN 0003709888 Applicant Address 234 E 1st Ave

Applicant Name James Valley Cooperative Te Applicant City Groton

Applicant Email james.groft@corp.nvc.net Applicant State SD

Applicant Phone 6053972323 Applicant ZIP Code 57445

Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name James Groft Contact Address 234 E 1st Ave

Contact Email james.groft@corp.nvc.net Contact City Groton

Contact Phone 6053972323 Contact State SD

Contact ZIP Code 57445

2022-10-13

^{*}Indicate which deadline you are meeting with this filing.

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

James Valley has successfully installed almost all of the replacement equipment on all 27 sites, including replacing some towers that needed replacing due to structural capacity. The Huawei tower-top LTE equipment was removed and replaced with the Nokia equivalents. The Huawei ground-based LTE equipment and tower-top CDMA equipment remain installed at the sites while troubleshooting for VoLTE can be completed, and voice capabilities regained. This is preventing a complete transition of customers over to the new network. A tentative schedule for decommissioning the remaining equipment, and disposing of all Huawei equipment, is planned for Q1 2023. Although mostly completed, the deployment of the replacement equipment through Nokia took much longer than expected due to crew shortages, equipment supply chain issues, and technology compatibility difficulties.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

There were delays with receiving replacement equipment and even more delays with replacing some of the equipment that was found to be defective from the first equipment orders. We are still awaiting 4 new antennas, which have been delayed due to supply chain issues. Those antennas are intended to replace 2 Nokia antennas that are not functioning properly and 2 that we never installed.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.	

ProgramCompliance *Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program. Yes No
*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of therecipient's application requesting funding. Yes No
If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?
*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation. Yes No

*The filer has indicated no to a question in this section, please provide additional information.

The removal and replacement of impacted equipment, as well as the integration and testing of the new network equipment, has taken longer due to the issues stated above. However, JV plans to complete the destruction of all equipment ahead of the previously scheduled 10/10/2023 date.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the abovenamed filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier

Signature James Groft Certifier Phone 6053972323

Certifier Name James Groft Certifier Email james.groft@corp.nvc.net

Certifier Title CEO

Date Signed 2022-10-12