

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001397

### Applicant Information

Applicant FRN 0002531879

Applicant Address 48054 State Highway 6

Applicant Name Mark Twain Communications Applicant City Hurdland

Applicant Email gm@marktwain.coop Applicant State MO

Applicant Phone 6604236822 Applicant ZIP Code 63547

### Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Sam Hariton

Contact Address 4031 University Dr., 2nd Floor

Contact Email sc.external.rfi.marktwain@wid Contact City Fairfax

Contact Phone 7035601750 Contact State VA

Contact ZIP Code 22030

\*Indicate which deadline you are meeting with this filing.

2023-01-11

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Yes, my company has conducted work on the removal of covered equipment since submittal of the last form. We have installed replacement equipment on 6 of our 20 sites and are actively migrating subscribers. Some of the equipment that we have ordered has come in. No, my company has not conducted work on the disposal of covered equipment since the submittal of the last form. We have not disposed of equipment yet. Yes, my company has conducted work on the replacement of covered equipment and services since the submittal of the last form. We have installed replacement infrastructure. Tower Equipment for 6 sites and Evolved Packet Core have been installed and are carrying subscriber traffic. Most of the equipment we have ordered has arrived. The rest is scheduled to be delivered in the first quarter of 2023. CPE changeouts and migration from Huawei to replacement infrastructure is ongoing.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

No, we are not finding that equipment and services are commercially available. Equipment has been difficult to acquire, and prices are over double the price we were paying Huawei. We have tried to forecast equipment needs and order early. Prices cannot be negotiated due to Rip and Replace reimbursement.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes  No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

25

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

Mark Twain is approximately 25% finished with the removal, replacement, and disposal process, but has not yet completed it. Timeline Deviation: We anticipate the installed of the Network RAN and ripping out the old Huawei network to now be completed by the end of 2023.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier Signature	Sue Fouch	Certifier Phone	660-423-5200
Certifier Name	Sue Fouch	Certifier Email	sfouch@marktwain.coop
Certifier Title	Controller		
Date Signed	2023-01-11		