

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001282

Applicant Information

Applicant FRN 0001646470 Applicant Address 61 HWY 13 South
Applicant Name NEMONT TELEPHONE COC Applicant City Scobey
Applicant Email dionne.nieskens@nemont.co Applicant State MT
Applicant Phone 4067832295 Applicant ZIP Code 59263

Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Sam Hariton Contact Address 4031 University Dr, 2nd Floor
Contact Email sc.external.rfi.nemont@widelit Contact City Fairfax
Contact Phone 7035601750 Contact State VA
Contact ZIP Code 22030

*Indicate which deadline you are meeting with this filing.

2023-01-11

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

No, my company has not conducted work on the removal of covered equipment since the submittal of the last form. Nemont continues to run the Huawei Network to provide service to its customers. The majority of removal will take place once the replacement network is installed and operational. No, my company has not conducted work on the disposal of covered equipment since the submittal of the last form. All equipment removed to this point has been disposed of. Most of the remaining equipment is still in service and will not be removed for disposal until the replacement network is operational and Nemont's customers are migrated to that network. Yes, my company has conducted work on the replacement of covered equipment and services since the submission of the last form. The core switches are 100% installed. We are in the process of configuring the cores to begin call testing. The systems such as billing, provisioning, messaging, etc. are still under development. A test cell site has been installed and is being provisioned to test the basic functions of the network. The first 25 cell sites have been purchased and are staged for installation once the weather in NE Montana will allow. This will most likely be in the April 2023 timeframe. The second batch of 24 cell sites has been ordered. Until Nemont received full funding, the remaining 65 cell sites will not be ordered.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Yes, we are finding that equipment and services are commercially available.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

Because full funding has yet to be provided, Nemont anticipates the installation of the complete replacement network will not be completed by the deadline set by the FCC.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

35

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

Nemont is approximately 35% finished with the removal, replacement, and disposal process, but has not yet completed it.

Timeline Deviation - The core will take longer to install than anticipated. Additionally, the RAN installation plan is impacted by the limited funding Nemont has received.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier Signature	Dionne Nieskens	Certifier Phone	4067832295
Certifier Name	Dionne Nieskens	Certifier Email	dionne.nieskens@nemont.coo
Certifier Title	Controller		
Date Signed	2022-12-28		