

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001411

### Applicant Information

Applicant FRN 0031651342

Applicant Address 61 Inverness Drive East, Ste. 250

Applicant Name Skybeam, LLC

Applicant City Englewood

Applicant Email jginther@risebroadband.com

Applicant State CO

Applicant Phone 7205494639

Applicant ZIP Code 80112

### Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Jason Ginther

Contact Address 61 Inverness Drive East, Ste. 250

Contact Email rgray@risebroadband.com

Contact City Englewood

Contact Phone 9706248917

Contact State CO

Contact ZIP Code 80112

\*Indicate which deadline you are meeting with this filing.

2023-01-11

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Primary rip and replace on this application's tower sites has been completed prior to guidance. Additional decom of ZTE equipment extant on the site will need to be completed. Work towards this effort has not yet begun.

No additional delays are expected due to supply chain or labor shortages at this time, but it remains possible that there may be in the future, in which case Rise may need to request an extension.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Primary rip and replace on this application's tower sites has been completed prior to guidance. Additional decom and replacement of ZTE equipment extant on the site will need to be completed. Access layer equipment and core routers are currently experiencing 280 day lead times. No additional delays are expected due to supply chain or labor shortages at this time, but it remains possible that there may be in the future, in which case Rise may need to request an extension.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

Rise Broadband is in the process of complying with the submitted timeline. No material revisions to the timeline are required at this time.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes  No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier Signature	Ronald Gray	Certifier Phone	9706248917
Certifier Name	Ronald Gray	Certifier Email	rgray@risebroadband.com
Certifier Title	Chief Operating Officer		
Date Signed	2023-01-10		