

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001382

### Applicant Information

Applicant FRN 0017440736

Applicant Address Suite 310

Applicant Name TRANSTELCO INC.

Applicant City El Paso

Applicant Email jrn@transtelco.net

Applicant State TX

Applicant Phone 9157010328

Applicant ZIP Code 79901

### Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Jorge Robles

Contact Address 500 W OVERLAND #110

Contact Email jrn@transtelco.net

Contact City El Paso

Contact Phone 9157010328

Contact State TX

Contact ZIP Code 79901

\*Indicate which deadline you are meeting with this filing.

2023-01-11

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Below you will find notes, actions and latest status of the Huawei rip and replace project.

\* Our current challenge with RRD is the limited availability of equipment, specifically with optical transport equipment (DWDM)

\* We placed an order with the supplier to replace existing Huawei gear and our expected delivery date is Q3/Q4 of 2023

\* We were able to migrate some services to the existing infrastructure and replace the following equipment, which accounted for 14% of Huawei's total equipment. We already have the CODs (certificates of destruction) from the ITAR certified partner that is helping us with the disposal process.

The following network elements already have a certificate of destruction:

SCEQ0042386  
SCEQ0042369  
SCEQ0040374  
SCEQ0042372  
SCEQ0042390  
SCEQ0042395  
SCEQ0043113  
SCEQ0042372  
SCEQ0042378  
SCEQ0042389  
SCEQ0042372  
SCEQ0042396  
SCEQ0043116  
SCEQ0043117  
SCEQ0042398  
SCEQ0042373  
SCEQ0043118  
SCEQ0040368  
SCEQ0040372  
SCEQ0043120

\* Engineers and NOC team continue coordinating maintenance windows with customers to migrate services to alternative equipment and start the decommissioning and disposal process of the following network devices:

\* 57% of total equipment to be replaced is optical transport related and the replacement vendor will deliver equipment in Q3/Q4 2023 which will cause a delay in the replacement plan.

\* 43% of equipment is related to packet technology and we will comply with the replacement timeline originally submitted.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

\* The company is decommissioning Huawei while maintaining customer service and without jeopardizing reliability and redundancy. As part of its evaluation, the company is evaluating all possible options, including temporary migrations with temporary equipment, and increasing the percentage of oversubscription of existing infrastructure.

\* Due to supply chain and electronic component issues, it will be difficult to meet the proposed RRD deadline based on current estimated delivery dates by equipment vendors.

\* Company has located and selected Optical Transport (DWDM) and OTN technology which represent 57% , however, vendors have extended lead times and delivery dates for pending hardware. Listed below are the delivery dates for pending hardware:

07 Aug 2023  
07 Aug 2023  
15 Dec 2023  
23 Jan 2023  
25 May 2023  
25 May 2023  
27 Apr 2023  
30 Mar 2023  
30 Mar 2023

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

NA

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes  No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

The timeline and plan originally submitted is split between packet and optical transport technologies. The company will comply with the replacement of all packet related equipment (switches, routers, demarcation equipment, IP/MPLS), however for optical transport gear, the company won't be able to comply with the original estimated date due to supply chain and electronic component issues that is causing extended vendor lead times.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier Signature	Arturo Iglesias	Certifier Phone	9153071311
Certifier Name	Arturo Iglesias	Certifier Email	aif@transtelco.net
Certifier Title	CTO		
Date Signed	2023-01-11		