

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001077

### Applicant Information

Applicant FRN 0031740905 Applicant Address 850 N Hwy 414  
Applicant Name Union Telephone Company Applicant City Mountain View  
Applicant Email FCCLicenseNotifications@un Applicant State WY  
Applicant Phone 3077826131 Applicant ZIP Code 82939

### Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Sam Hariton Contact Address 4031 University Dr., Ste 100  
Contact Email sc.external.rfi.union@widelity.i Contact City Fairfax  
Contact Phone 703-239-3299 Contact State VA  
Contact ZIP Code 22030

\*Indicate which deadline you are meeting with this filing.

2022-10-13

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

My company has conducted work on the removal of covered equipment between July 1 and today. Union Telephone is currently working in the planning and design stages for this project and have not conducted work on the disposal of covered equipment between July 1 and today. Union Telephone has not started the disposal of the covered equipment because the removed hardware is needed as sparing for Huawei equipment that has not yet been removed from the network. We have conducted work on the replacement of covered equipment and services between July 1 and today.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

We are finding that some equipment and services are commercially available, and some are not. Union Telephone has had to pay well above market value to obtain and expedite procuring replacement equipment. Significant time has been invested by personal to procure alternate equipment options with mixed success.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

The greatest concerns so far are the uncertainty in funding and the challenges associated with permitting and building on federally managed lands make it difficult to keep within the timelines of the program.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes  No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

14

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

Union is approximately 14% finished with the removal, replacement, and disposal process, but has not yet completed it.

Timeline Deviation: Union Telephone Company has been forced to deviate from the microwave complete, construction basic builds complete, and the C&I, SSV sections of the timeline due to delays in funding allocation approval.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier  
Signature      Eric Woody

Certifier Phone    3077470007

Certifier Name    Eric Woody

Certifier Email    ewoody@unionwireless.com

Certifier Title    CEO

Date Signed      2022-10-07