### SCRPStatus Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0002375

# Applicant Information

Applicant FRN 0031507205 Applicant Address 1766 Duke Street

Applicant Name WorldCell Soutions, LLC Applicant City Alexandria

Applicant Email gcbuckman@worldcell.com Applicant State VA

Applicant Phone 2402857469 Applicant ZIP Code 22314

#### **Contact Information**

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Sameer Tilara Contact Address 1765 Duke Street

Contact Email sameer.tilara@worldcell.com Contact City Alexandria

Contact Phone 16314137816 Contact State VA

Contact ZIP Code 22314

2024-01-06

<sup>\*</sup>Indicate which deadline you are meeting with this filing.

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

All ZTE equipment has been shut down and removed from the data center. The non-ZTE network elements that were connected with ZTE network elements were disposed of in December 2023, and the remaining ZTE network elements are planned to be destroyed by the first week of February 2024.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Worldcell has selected Mavenir and Cisco to supply their 4G/5G-NSA network equipment. The negotiation process involved multiple price discussions. The reimbursement of the initial payment was received from SCRP in December 2023 and paid to both Cisco and Mevenir. Both vendors will be delivering the equipment by the end of March.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

WorldCell projects that the project will be completed by May 2024, but an extension may be required if vendors experience unforeseen delays in equipment delivery and deployment.

ProgramCompliance
*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.
Yes No
*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipients application request for funding.
Yes No
If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?
*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.
Yes No
If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?
10
*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.
Yes No
If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?
50
*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.
Yes No

*The filer has indicated no to a question in this section, please provide additional information.	

#### Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the abovenamed filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders mayresult in thedenial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

#### Certifier Information

Certifier

Signature Sameer Tilara Certifier Phone 6314137816

Certifier Name Sameer Tilara Certifier Email sameer.tilara@worldcell.com

Certifier Title Senior Director

Date Signed 2024-01-08