

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0003210

Applicant Information

Applicant FRN	0017904020	Applicant Address	D3131 Bangart Road
Applicant Name	Country Wireless LLC	Applicant City	Stratford
Applicant Email	countrywireless@hotmail.com	Applicant State	WI
Applicant Phone	7153898584	Applicant ZIP Code	54484

Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name	Markie Gordon	Contact Address	2429 NW 51st St
Contact Email	mgordon@sabexusa.com	Contact City	Oklahoma City
Contact Phone	(415) 505-7535	Contact State	OK
		Contact ZIP Code	73112

*Indicate which deadline you are meeting with this filing.

2025-04-03

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

We have work in progress on 10 towers; however, some further work on the sites, or additional site acquisition requirements must be fulfilled prior to replacing the equipment. Due to the extreme weather conditions in this remote area of Wisconsin, all construction activities had to be halted in December and will not likely resume until late Mid-April.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Country Wireless has not experienced any lack of availability of replacement equipment in the marketplace that threatens its build deadline, however, several of the sites under construction have required new electrical equipment which has been difficult to source quickly. Now as we face the extreme weather in these remote areas, construction activities are currently halted and will not likely resume until approximately Mid-April.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

The lack of funding became a significant challenge to the timeline. Country Wireless was recently granted a 3-month extension, however, due to winter weather, and lack of funding, Country Wireless plans to file for an additional extension. Country Wireless does not have the cashflow to support additional program activities until the approved funds become available.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

☒ Yes ☐ No

*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

☐ Yes ☒ No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

30

*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

☐ Yes ☒ No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

30

*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

☐ Yes ☒ No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

0

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

☒ Yes ☐ No

*The filer has indicated no to a question in this section, please provide additional information.

Due to lack of funding, we have only completed a percentage of sites in this application, We are restarting the program now that Congress approved the remaining funding. Country Wireless plans to complete the program as soon as weather conditions allow us to resume construction activities and the approved funds become available.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:



(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier
Signature

Jeremy Carolfi

Certifier Phone 7156501707

Certifier Name Jeremy Carolfi

Certifier Email support@countrywireless.com

Certifier Title General Manager

Date Signed 2025-03-28