

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001628

Applicant Information

Applicant FRN 0025321647

Applicant Address P.O. BOX 600479

Applicant Name Premier Holdings LLC

Applicant City Dallas

Applicant Email lwarren@premierbroadband.c Applicant State TX

Applicant Phone 8702924733

Applicant ZIP Code 75360

Contact Information



Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Jonathan Sessums

Contact Address 7852 WALKER DR

Contact Email jsessums@jsitel.com

Contact City greenbelt

Contact Phone 2404722963

Contact State MD

Contact ZIP Code 20770

*Indicate which deadline you are meeting with this filing.

2023-04-11

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Premier Holdings LLC has received most of the equipment that was in our SCRP Application with the exception of the CORE. Due to a shortfall in program funding, we are still evaluating our options for the core. Outside of funding, our main challenge has been negotiating with Tower Owners to get on the premise. We have chosen a vendor to handle the compliant disposal of equipment.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Equipment is commercially available in the marketplace.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

35

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

*We are still in the process of complying with all requirements of the reimbursement program.

*We are still in the process of permanently removing, replacing and disposing of all covered equipment that was on our date of submission.

*We are currently out of sync with the timeline. Considering the oversubscription and underfunding of the current program, we are treading cautiously and looking into options for our CORE. As mentioned above, we are having difficulties completing the equipment change-out with our tower owners. We will update our timeline when we have decided on a Core Solution and have had successful negotiations with the tower owners. At this time, we are cautious but still optimistic we can finish our RRD in the required 1-year program term (after making a reimbursement claim).

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier Signature	jon sessums	Certifier Phone	240-472-2963
Certifier Name	jon sessums	Certifier Email	jsessums@jsitel.com
Certifier Title	consultant on behalf of client		
Date Signed	2023-04-11		