

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0002177

Applicant Information

Applicant FRN	0003737699	Applicant Address	P.O. Box 456
Applicant Name	Bristol Bay Cellular Partnersh	Applicant City	King Salmon
Applicant Email	tanyam@bristolbay.com	Applicant State	AK
Applicant Phone	9072466399	Applicant ZIP Code	99613

Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name	Earl Hubb	Contact Address	PO Box 456
Contact Email	ehubb@bristolbay.com	Contact City	King Salmon
Contact Phone	9072466399	Contact State	AK
		Contact ZIP Code	99613

*Indicate which deadline you are meeting with this filing.

2023-10-08

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

All radio, node, coax and peripheral/misc equipment required to replace Hauwei radio cell systems in field has been ordered and received in second quarter 2023. BBCP contract construction forces began installation of new Ericsson system the first of May 2023, subsequent removals of Hauwei began in the third quarter 2023. BBCP had removed 100% of all prohibited system equipment in service in field located on towers and shelters on or before 25August2023. Removed system equipment was inventoried, packaged and loaded into shipping container per FCC guidelines on 29September2023. Equipment is currently sitting at port waiting for shipment on last barge of year 2023.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

I have continually noted supply chain delay. Additionally BBCP experienced increased/inflated shipping "fuel surcharge" costs in excess of 40%, due to our remote locations these costs more than doubled estimated logistics budget.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

To fully complete the remove and replace requirement comes at high cost to the company. Due to the SCRP program not being fully funded BBCP has been forced to revise plan and schedule as well as delay the final phase to complete project in application. Additionally we have experienced substantial cost over runs due to inflation.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

48

*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

75

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier
Signature Earl Hubb

Certifier Phone 9072466399

Certifier Name Earl Hubb

Certifier Email ehubb@bristolbay.com

Certifier Title GM/CEO

Date Signed 2023-10-10