

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0001610

### Applicant Information

Applicant FRN 0008687915 Applicant Address One Mediacom Way  
Applicant Name Mediacom Communications C Applicant City Chester  
Applicant Email bgluckman@mediacomcc.cor Applicant State NY  
Applicant Phone 8454432650 Applicant ZIP Code 10918

### Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Greg Euker Contact Address One Mediacom Way  
Contact Email ota-fcc@otadvisors.com Contact City Chester  
Contact Phone 8454432761 Contact State NY  
Contact ZIP Code 10918

\*Indicate which deadline you are meeting with this filing.

2023-04-11

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

Mediacom Communications Corporation (MCC) is fully engaged in its effort to remove, replace, and dispose of all covered equipment listed in its SCRP application. Internal and external resources have been engaged across all business, operational and engineering disciplines to expedite this program execution separately from ongoing “business-as-usual” activities. To date, 75% of the program has been completed across all areas of removal, replacement, and disposal activities. MCC initiated action in 2018 to begin identification and removal of covered Huawei equipment within its networks. It is primarily due to this early initiative that the percentage of progress to date has been achieved. Procurement of replacement equipment in 2018 has allowed MCC to begin the replacement of covered equipment and migration of services even as current supply chain issues brought about by the ongoing COVID pandemic and global component shortages have significantly impacted the ability to procure, install and make operational commercially available routing, switching and optical replacement equipment and components.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

In its application timeline, MCC anticipated ordering, receiving, and installing the remaining replacement equipment in Q2 of 2021 and completing such installation by the end of Q2 2022. MCC, in late 2020, engaged with OEM vendors of its required replacement equipment early in the procurement process by providing detailed requirements for model and quantity up to 90 days before the issuance of firm orders. The goal was to get MCC needs forecasted early in the OEM production planning to avoid extended delivery intervals. Each OEM gave commitments to the timelines MCC had requested. The supply chain issues have resulted in a now anticipated delivery of critical components into Q1 2023, a full year later than initially planned. MCC has engaged in executive level escalations with its OEM vendors and conducts no less than weekly follow-ups to expedite these delayed deliveries. Improvement has been made, but there remain critical components pending delivery. These equipment delivery delays have significantly impacted the original MCC timeline for completion of removal, replacement and disposal of its installed Huawei covered equipment. Obviously, equipment cannot be removed, services activated, subscribers migrated, and covered equipment disposed of until the replacement equipment is available. MCC has worked closely with its OEMs, installation, engineering, and professional services vendors to mitigate any issues where possible. These efforts have enabled MCC to reduce the 12-month equipment delivery delay's impact on the overall timeline to 6 months. MCC is re-committing the timeline it re-forecasted the last reporting period, for an overall completion of June 30, 2023.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network, replaced, and disposed of (or is in the process of permanently removing, replacing, and disposing of) all covered communications equipment or services that were in the recipient's network as of the date of submission of the recipient's application requesting funding.

Yes  No

If you have not yet completed the removal, replacement, and/or disposal process, what estimated percentage of the removal, replacement, and/or disposal process have you completed?

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier Signature	Greg Euker	Certifier Phone	8454432761
Certifier Name	Greg Euker	Certifier Email	geuker@mediacomcc.com
Certifier Title	VP of IP Networks, Mediacom		
Date Signed	2023-04-10		